

STAKEHOLDER CONSTRUCTION COORDINATION

STAKEHOLDER CONSTRUCTION COORDINATION Number 69 Project # DA-4971

Date	Start	Location	Next Meeting	Next Time	Next Location	Prepared By
9/5/2019	09:00 AM	MSC Trailer - Larry Walters Conference Room	9/19/2019	09:00 AM	MSC Trailer - Larry Walters Conference Room	Somvongsiri, Kim

Purpose	General Notes
Construction Coordination	

Attended By	Non-Attendees
Chico, Victor - Los Angeles World Airports	Arnold, Keith - LAWA Police Department
Cummings, Nick - AvAirPros	Arredondo, David - Los Angeles World Airports
Foley, Sean - LAWA Police Department	Ball, Austin - Logplan LLC
Gilbert, Robert L., Los Angeles World Airports	Bentley, Steven - Los Angeles World Airports
Gouny, Sam - Planning & Development Group	Brown, Jameila - Transportation Security Administration
Hirsch, Paul - Planning & Development Group	Buchanan, Cary - Los Angeles World Airports
Huynh, Tung - Transportation Security Administration	Campbell, Daniel - Los Angeles World Airports
Hyun, Roger - Los Angeles World Airports	Cao, Thomas - Planning & Development Group
Ignacio, Phil - Planning & Development Group	Carpio, Maria - U.S. Customs and Border Protection
Jones, Steve - Los Angeles World Airports	Chinapen, Sharon - Planning & Development Group
Joseph, Vijendra - Los Angeles World Airports	Ching, Frank - Planning & Development Group
Khan, Zafar - Los Angeles World Airports	Commiato, Dan - Transportation Security Administration
Kim, David - Los Angeles World Airports	Crafts, Mike - FAA
Kissoon, Brian - Planning & Development Group	Dorado, Myra - U.S. Customs and Border Protection
Lam, Hai Au Ho - Los Angeles World Airports	Duenez, Maria - LAWA Police Department
Larson, Kelley - TBITEC	Eaton, Brandon - Los Angeles World Airports
Lazarevic, Goran - Los Angeles World Airports	Esquivel, Francisco - Los Angeles World Airports
Leon Martinez, Noe - Planning & Development Group	Figueroa, Marlene - U.S. Customs and Border Protection
Lopez, Mary - Los Angeles World Airports	Garcia, Jesus - Los Angeles World Airports
Martinez Jr., Luis - Los Angeles World Airports	Gideon, Juan - Los Angeles World Airports
McAdams, Doug - Planning & Development Group	Gonsalves, Larry - Planning & Development Group
McEneaney, Eve - Los Angeles World Airports	Gonzalez, Alfred - U.S. Customs and Border Protection
Molaibaghal, Mohamadhosein - Planning & Development Group	Greer, Richard - Planning & Development Group
Mukhlis, Bilal - Los Angeles World Airports	Groom, Michael - LAWA Airport Ops
Nealon, Anthony - Los Angeles World Airports	Gruendl, John - Planning & Development Group
Oppel, Robert - Los Angeles World Airports	Guerrero, Adelina - Planning & Development Group
Patel, Jayin - Los Angeles World Airports	Gutierrez Jr., Jose - U.S. Customs and Border Protection
Patel, Raja - Planning & Development Group	Haines, Bob - Los Angeles World Airports
Patel, Vimal - Los Angeles World Airports	Hajeid, Joe - FAA
Rasem, Aymen - Planning & Development Group	Haldeman, John - Los Angeles World Airports
Rocha, Victor - Los Angeles World Airports	Harland, Sara - Los Angeles World Airports
Saucier, Kenneth - Planning & Development Group	Harris, Jessica - Los Angeles World Airports
Smets, Laura - Planning & Development Group	Harris, Shawna - LAWA Police Department
Somvongsiri, Kim - Planning & Development Group	Hartnett, Larry - Los Angeles World Airports
Sullivan, Carrie - TBITEC	Herrera, Paul - Los Angeles World Airports
Thomspson, Rodney - Los Angeles World Airports	Hess, Nicholas - Los Angeles World Airports
Tseng, Brandon - Los Angeles World Airports	Ishfaq, Mansoor - Los Angeles World Airports
Vogt, Kris - Planning & Development Group	Iwamiya, Gregg - Los Angeles World Airports
Wong, Gordon - Planning & Development Group	Kafaja, Rafah - Planning & Development Group
	Kenard, Courtney - Los Angeles World Airports
	Kulachok, Joanne - Planning & Development Group

Non-Attendees

Lafaurie, Mario - Los Angeles World Airports
Lara, Paul - LAWA PD
Lawrence, Steve - Planning & Development Group
Le, Quy - Planning & Development Group
Lee, Kin - FAA
Lee, Laura - U.S. Customs and Border Protection
Lee, Tamra - FAA
Lew, Calvin - Planning & Development Group
Lin, Daniel - Customs Border Protection
Ling, Sandy - AvAirPros
Lomeli, Louis - Transportation Security Administration
Luperuo, Jorge - Transportation Security Administration
Ly, Denny - Los Angeles World Airports
McElvaney, Michael - Planning & Development Group
McGourty, Kevin - Los Angeles World Airports
McNeil, Heather - U.S. Customs and Border Protection
McNierney, Christopher - American Airlines
Melara, Edward - Los Angeles World Airports
Mendavia, Manilito - LAWA Facility Maintenance Group
Metry, Romany - Los Angeles World Airports
Montoya, Maurice - FAA
Moreno, James - Transportation Security Administration
Mort, Jeff - Los Angeles World Airports
Muchiri, Jackson - LAWA Police Department
Nadler, Baljit - Los Angeles World Airports
Navarrete, Georginnah - Los Angeles World Airports
Nealy, Sean - U.S. Customs and Border Protection
Nguyen, Tom - U.S. Customs and Border Protection
Ojeda, Jimmy - U.S. Customs and Border Protection
Panagiotidis, Paul - Los Angeles World Airports
Pannunzio, Charles - Los Angeles World Airports
Prasad, Viji - Los Angeles World Airports
Proffitt, Brian - Planning & Development Group
Roa, Ed - Planning & Development Group
Rodriguez, Victor - Los Angeles World Airports
Rogers, Tim - AvAirPros
Sanchez, Michelle - Planning & Development Group
Sarullo, Teresa - Los Angeles World Airports
Seeram, Ramesh - Los Angeles World Airports
Segura, Jose - LAWA Police Department
Seiden, Valentina - U.S. Customs and Border Protection
Shade, Andrell - Vanderlande
Tomcheck, Pat - Los Angeles World Airports
Torrecampo, Vee - Los Angeles World Airports
Tran, Khanh - FAA
Truong, Thanh - FAA
Viramontes, Jose - LAWA Police Department
Wall, Thomas - Planning & Development Group
Waterhouse, Michael - Los Angeles World Airports
Welch, Brandy - Los Angeles World Airports
Williams, Chad - LAWA Airport Ops

Non-Attendees

Wirth, Tom - U.S. Customs and Border Protection

Woods, Steve - Planning & Development Group

Yamamoto, Barbara - Los Angeles World Airports

Zeidan, Majed - Los Angeles World Airports

Courtesy Copy

Item	Description	Responsible	Due Date	Status
------	-------------	-------------	----------	--------

No Topic Assigned**Baggage Handling System (BHS)**

- 023-001 5/31/2018
 A. Eve McEneaney (Terminal Ops) asked that there be discussions on how employees access the temp make-up area.
- 4/19/2018
 A. Temp make-up area will be turnover to the contractor (VI) on May 1, 2018.

BOP: Far East Tunnel / Gate 131

- 001-002 4/4/2019
 A. LADWP manhole delivery will not take place on 4/11. It will likely take place the following week.
- 3/7/2019
 A. Stage 4 VSR field test conducted and adjustments have been made as a result. Including posting flaggers for a week.
- 11/15/2018
 A. Shift of ACAMS from Door 1801 will impact approx 20 other doors. Coordination with APD under way.
- 11/1/2018
 A. Area 3 (work on curb outside of vendor roll-down door) expected to be completed in Dec.
- 10/18/2018
 A. Area 3 facing challenges with vault/manhole connection to ductbank. Possible VSR impact and impact to trash area.
- 10/4/2018
 A. Ops raised a concern regarding concrete trucks backing into taxilane. And that flaggers are more aware of aircraft pushback.
- 7/12/2018
 A. Area 3 for DWP vault has a construction duration of approximately 3 months.
 B. The 2 relieving pits on the CTA curb needs to be enlarged. Workplan being developed.
- 6/14/2018
 A. Eve McEneaney (Terminal Ops) conducted walk with Fire Department who have made requests of the project related to maintaining muster area, etc.
 B. Issues still exists related to Delta Airline jetblast. Cary Buchanan (Ops) has agreed that blacking out 1st stop may be needed.

No Topic Assigned**BOP: Far East Tunnel / Gate 131**

5/17/2018

A. DWP Power Vaults in the CTA Phase 2 expected to start Jun 4, 2018

4/19/2018

A. MSC team reported jet blast issues from Terminal 3 operations onto Far East site. Ops will review operations plan with Delta Airlines and will reiterate plan that is in place regarding push-back.

B. CTA vault work will likely start May 14, 2018

BOP: NBHS Structure / IWBT

001-003

5/16/2019

A. Ops has asked the MSC team to remind the lunch truck that it needs to be inside the construction area, not parked outside.

4/4/2019

A. Rodney Thompson (Ops) stated that Delta Airlines needs to be directly involved with bussing operation decisions related to VSR shift.

B. MSC team looking to possibly provide additional staging on west side of IWBT along with staging on north side.

3/21/2019

A. Parapet lights have been installed. The project will leave on the lights to get feedback from Operations & airlines.

11/29/2018

A. Bus Route around south side of NBHS is not expected to shift until Feb 2019.

4/19/2018

A. NBHS steel expected to be completed week of Apr 23, then crane will be removed.

2/8/2018

A. On a test run, steel deliveries into the NBHS site are having difficulty making the turn into the site without impeding Taxiway Sierra. MSC will coordinate with Airport Operations to review access.

DWP Substation

001-004

1/24/2019

A. Closure of R may be necessary to complete DWP work. If needed, MSC team will coordinate with stakeholders.

5/17/2018

A. MSC Team working with CALM to identify parking spots for DWP construction personnel.

4/19/2018

A. Turnover of LADWP substation site to DWP will likely occur 1 week later, on June 22, 2018.

Gateway

001-001

8/8/2019

A. TBITEC (Kelley Larson) asked that a barricade be installed behind the Bradley doghouse 10A/B for safety reasons. Also, TBITEC requests extra lights to be installed.

No Topic Assigned**Gateway**

1/10/2019

A. Expected dry-in of Gateway in Apr.

11/15/2018

A. Rodney Thompson (Ops) has asked that 10B closure occur after holidays if possible (rather than mid Dec).

10/4/2018

A. Inbound BHS doghouse 10B ASR coordination should include TBITEC due to VI equipment per Eve McEneaney (Terminal Ops).

9/6/2018

A. Gateway Inbound 10A will close temporarily on Oct 1.

8/23/2018

A. Exterior barricade plan at the inbound BHS area is being evaluated for effectiveness.

7/12/2018

A. Interior barricade inside Bradley expected to be in place within next 2 weeks.

6/28/2018

- A. Gateway steel expected to start mid-Jul.
- B. Steel erection over Inbound BHS area will be nightly only.
- C. Electrical outage in the Bradley Core, USR underway.

6/14/2018

A. Eve McEneaney (Terminal Ops) has asked that Gateway Inbound BHS Doghouse 10B Closure does not happen until 3rd week of Sep.

3/22/2018

A. Barricade within Bradley core expected to be installed June 2018 and be in place until Gateway opening.

1/11/2018

A. Courtney Kenard (CDG) asked the Gateway team to coordinate the removal and storage of the VDGS Summary Display with Commercial Development Group (CDG) and Airport Operations.

Miscellaneous

001-007

8/8/2019

A. Ops requires a work plan for all crane activities. This is a new airport requirement and needs to be complied with regarding of prior approval.

4/4/2019

A. Cary Buchanan (Airside Ops) mentioned that there needs to be scope clarification discussion related to Romeo 2 intersection between C14 and MSC teams.

3/21/2019

A. Courtney Kenard (CDG) has asked that any demob/reinstall of PBBs at BW be coordinated with her so that TBITEC/VI can be informed since there are LAWA contractual requirements regarding this item.

2/7/2019

No Topic Assigned**Miscellaneous**

A. Laura Smets (CALM) mentioned Post 236B closure and the need for advance planning for Post 23 traffic.

12/13/2018

A. Ops asked that any work done outside of the identified/approved construction fence line be coordinated in advance with the Construction Desk and Duty Manager.

11/29/2018

A. Static Racks were discussed. AvAirPros will be meeting with Ground Service Providers and Ops to determine if we will proceed with installing at the NBHS and which configuration options.

MSC team needs to know mid-Dec because at that time the current area at Coast Guard Road will need to be vacated.

11/1/2018

A. Power shut-downs at Bradley West will start Mon and continue for 2 weeks. Due to impacts to ACAMs, guards will be in place.

10/4/2018

A. MSC team will be reaching out to CBP regarding possible reduction of airside guards.

8/23/2018

A. CBP has requested guards be in place to watch and ensure that trades people are going directly from bus drop-off locations to respective airside job sites.

5/17/2018

A. Paul Herrera (Ops) mentioned that MSC project will take priority over Delta & T3 Connector work.

2/8/2018

A. Cary Buchanan (Airport Operations) requests exhibits for aircraft movement changes, as a result of the opening of Taxiway T and partial closing of Taxiway S, by the end of February 2018 in order to meet the FAA publication cycle.

MSC

001-005

7/11/2019

A. Taxiway D target date for reopening July 18th, but there may be some panel replacement necessary.

6/13/2019

A. Cary Buchanan (Airside Operations) advised that Ops needs at least 3 days notice for reactivation of Taxiway D.

5/2/2019

A. Cary Buchanan (Airside Operations) asked that the team verify that Taxiway D TOFA for Group VI is met.

3/7/2019

A. Taxiway D expected to be completed in mid-Jun due to recent weather impacts.

1/10/2019

A. MSC & C14 projects continue to coordinate. C14 project not yet

No Topic Assigned**MSC**

awarded. MSC drives C14 schedule.

11/29/2018

A. Paving north of MSC as part of the fuel line tie-in project begins mid Dec.

11/15/2018

A. Ramp Control Tower designers for Radio Frequency (Leidos) is on board. Study should be completed by the end of Jan.

10/18/2018

A. Terrazzo mock-up at the north end of the concourse has started.

9/20/2018

A. Ops asked if reflective tape could be added to airfield signs that have been decommissioned for TWY D Fuel Line work.

8/9/2018

A. Sanitary Sewer Pit 4 work expected to begin in Sep.

7/12/2018

A. Upon review of bypass by LADBS, a new procedure is required and being vetted.

B. Fuel Line tie-in impacting TWY D expected to start Sep 17.

NOCC to be submitted to APD by Jul 17th.

5/31/2018

A. Cary Buchanan (Ops) stated that TWY 'D' needs to be open and back in service by mid-May 2019.

B. Airport Police noticed some gaps in the fencing on the MSC site. They asked that the MSC team secure the fencing. APD also mentioned that perhaps parking decals would help identify who is authorized to be parked on site. Also, in case of vandalism, employees can call APD to report.

5/3/2018

A. Ops has asked that as pavement gets completed at the north end of MSC, it gets turned over for use.

4/19/2018

A. Cary Buchanan (Ops) prefers that the Fuel Line Tie-in on the north side of the concourse that will impact TWY D to start after Sep 15.

B. MSC team reported that the RON north of Taxiway T would not be available for use after May 14, 2018, Cary Buchanan (Ops) asked the MSC team to prolong use of the RON as long as possible.

3/22/2018

A. MSC crane is scheduled to be back on-site April 9th, 2018. But will likely push back to April 16th, 2018.

1/11/2018

A. Airport Operations stated that the start of Fuel line tie-in work should be done in conjunction with any work needed on the north end of MSC so that Taxiway D closure occurs only once for MSC work.

Non-site specific

001-006 3/22/2018

No Topic Assigned**Non-site specific**

A. Cary Buchanan (Airport Operations) stated that documents are completed for the May 24th, 2018 FAA publication cycle for Taxiway changes.

1/25/2018

A. Cary Buchanan (Airside Operations) reiterated that a 7460 is not approval to do work. 3-day notification is still required.

Tunnels

010-001

7/11/2019

A. Tunnels (Crossover) For Firewater shutdown, water truck will be on stand by in the case it is needed for stand pipes.

6/27/19

A. Tunnels (Crossover) Gate 141, Southwest Airlines Offices sewage spill clean-up and restoration in progress. The flood was due to pump failure.

6/13/2019

A. MSC Team advised the group regarding the AOA security wall at the MSC basement-end of the Passenger Tunnel. This is an ACAM security barricade and not meant for personnel traffic.

B. Passenger Tunnel to be accessed from airside.

5/2/2019

A. Kelley Larson (TBITEC) asked that the activation of the jetbridges at 132 be coordinated with TBITEC because maintenance work needs to be performed. Steve Lawrence on the MSC team will coordinate.

4/18/2019

A. MSC team will conduct a walk with Maintenance when lift station is installed at 132 area.

4/4/2019

A. MSC reviewing Ops comments regarding aircraft movement for 132 and 134 areas. This includes hold-bars, wing tip clearances, blast fence.

3/21/2019

A. Aircraft push-back at Gate 134 issues. Aircraft wings coming into job site. Ops will meet with GSE providers to address.

B. Natural Gas shutdown on Mar 29th dependent on Sempra Mar 25th install of new gas meter.

2/7/2019

A. Aircraft Movement for 132 reopening (currently planned for Jul) and closure of 134 with Ops upcoming.

11/29/2018

A. Gate 134 PBBs will remain intact and stowed when Gate 134 Closes.

11/15/2018

A. Nightly impact to Gate 134 for access required. Likely to start end of Dec. Durations TBD.

No Topic Assigned**Tunnels**

9/6/2018

A. MMRP waiver for dirt hauling is in effect through end of Sep.

7/12/2018

A. Passenger Tunnel 12-hour gas shutdown being reviewed and MSC is trying to improve on the duration.

6/28/2018

A. MMRP waver will be submitted for concrete pours at tunnels.

B. Fire Water will be approx 2 month duration. Water will be available but no redundancy.

C. Domestic Water will be nightly shut downs only.

5/31/2018

A. Security wall/door has been activated. The teams should communicate to others that no one is to use these doors. In the case where the alarm is set off, TPJV to collect names of individuals.

3/22/2018

A. MSC team stated that there will be some intermittent impact to Gate 130 and 134. Dates are being coordinated with Airport Operations (Brandon Tseng). Rodney Thompson (Airport Operations) mentioned that Aircraft Service International Group (ASIG) will also be doing fuel work and require shut-downs in mid-April 2018. MSC team and Airport Operations will coordinate.

2/8/2018

A. Utilidor/Crossover hauling expected to end at the end of March 2018.
